

Transylvania County Health Department
IMPROVEMENTS PERMIT / CERTIFICATE OF COMPLETION
Subsurface Sanitary Sewage Systems

③

(Article 11 of Chapter 130A of the General Statutes of North Carolina)

IMPROVEMENT PERMIT IS VALID FIVE (5) YEARS FROM DATE OF ISSUANCE

8572-88-9879-000

Tax ID. No.: T361B 02 007

Date: 2 November 93

✓ Receipt No.: 1946

Owner/Agent: James Migan--Rich Mtn. Const.
104 Ecusta Road Brevard, NC 28712

Phone No.: 884-7805

Address: _____
 Location of Property: Go into Connestee Falls Main Gate, follow connestee trail to the ^{Acadocoo (S.C.)} second left,
follow road around a U curve, first lot on the left after you round the curve.
Follow to 2nd parcel id to ①

Rich Mtn. Sign on property

Subdivision: Connestee Falls Lot Number: unit 27 lot 7 Section: _____ Plat of Property:

Type of Facility: House Mobile Home Business Other Basement Yes No Basement Plumbing Yes No

Number of Bedrooms: 3 Number of Bathrooms: 3 Estimated Sewage Flow: 360

Lot Size: Approx 1 acre Easements, Right-of-Ways, etc.: na Date Lot Recorded: 1991

Type of Water Supply: Private: Drilled Well Spring Shared Supply Public/Community Public

Signature/Authorized Agent: Rich Migan (Contractor) J. B. Migan Date: _____

See attached drawing and comments

Improvements Permit Sketch

minor changes to line length see diagram dx

Certificate of Completion Sketch

Nitrification trenches shall be installed on level grade with contour. Stepdowns permitted only when indicated.

New System Repair Addition

Size of Tank: 1000 Gal Application Rate: .6

No. of Lines: 3 Width: 12" Linear Ft.: 90'

Square Ft.: 600 Maximum Trench Depth: 16" low side

I understand and agree to install the septic tank system as specified on this Improvements Permit. Permit is void if any changes are made without consent of the Health Department Representative and/or if any false information is supplied in making Improvements Permit.

Rich Migan (Contractor) J. B. Migan 11-9-93
 Signature/Authorized Agent Date

J. B. Migan RS 11/8/93
 By Date

Building Contractor: _____

System Installed by: Ronnie McGuire

This is to certify that system is installed according to Rules and Regulations but is not a guarantee that it will function satisfactorily for any given period of time.

J. D. Taylor 6/21/94
 By Date

EXISTING SYSTEM: Addition/Remodeling Relocation
 Other

System functioning properly at time of inspection and is approved for proposed additions/renovations or other improvements.

By _____ Date _____

Date: 11/8/93

Tax ID No: 73618 02007

Owner/ Agent: JAMES MEGAN

Receipt No: 1946

Address: 104 Ecusta Rd, Braintree

Phone No: 884-7805

Location of Property: _____

Subdivision: Connectee Falls

Lot No: Unit 23 lot 7 Section: _____

Plat of Property: ✓

Comments

- 1) 1" = 60'
- 2) Keep trenches level and on contour of land
- 3) Keep trenches shallow 16" on low side
- 4) Keep well 100' or maximum feasible distance from well but no less than 50'
- 5) System is to be large
- 6) Diameter Pipe
- 7) Keep lines 8' on center
- 8) If gravity fall cannot be achieved from basement to tank it will be necessary to install either a grinder pump or a pump tank pipe on the septic system.
- 9) Keep drive as high as possible on ridge to allow room for drain lines

